BRUHAT BANGALORE MAHANAGARA PALIKE

Engineering Department

COMPLETION REPORT

1	Completion Report of the work of :	Consultancy service for detailed project report, Field survey, General Report Basic drawing Technical Report Detailed Drawing Detailed cost Estimate for Improvements to roads drains and other developmental works at Yelahanka Old town, Maruthinagara Sapthagiri layout Gandhinagara KHB colony Nehru nagara Shivanahalli PDMS APTS premise and surrounding areas in ward no – 01 of Yelahanka Division under Amruth Nagarothan Grants (PACKAGE No-01).
2	Sanctioned Estimate No. And Date	BBMP/EE/YNK.D/W.O/26/2022-23 (02.09.2022)
3	Name of the Contractor	**M/s Civil Infra Tech Consultancy.**
4	Time Stipulated for Completion of work	10 Days
5	Date of Commencement	03.09.2022
6	Date of Completion:	10.09.2022
7	Measurment Recorded	09.12.2022
	M.B No	2150
	Page No	214958 – 60
8	Name of the Office/ Officials incharge of the work	
	1) Asst. Exe.Engineer	Sri. Ramagangeeraiah.
	2) Asst. Engineer	Sri. K.B. Devarajaiah.

Estiamte Amount / Tender	Amount Claimed as per Actuals	Excess	Savings	Remarks
9,80,000.00				

1) Certified that the above work has been completed with in the stipulated time Snoted in entrustment.

2) Certified that above work has been executed satisfactorily.

Devarajaiah

ENGINEER

BRUHAT BANGALORE MAHANAGARA PALIKE

Rameshgeeraiah

ASST. EXE.ENGINEER

SUB - DIVISION

BRUHAT BANGALORE MAHANAGARA PALIKE